Approved For Release 2005/08/03: CIA-RDP86-01019R000200050026-1

ODP-81-496 SAF-E276-81 20 April 1981

> MC C/FEngli

> > 2.4 APR 1981

SA

PE

MEMORANDUM FOR:

:

Chief, Real Estate and Construction

Division/OL

FROM

STAT

Director, Consolidated SAFE Project

Office/ODP

DITICE/ ODI

SUBJECT

SAFE Computer Center Renovation Change

Order Costs

REFERENCE

: Your Memo for Chief, CSPO/ODP, dated

19 March 1981, Subject - Status of SAFE

Site Construction Costs

1. After reviewing the referenced memorandum, it appears that most of the SAFE renovation change orders are the result of inaccurate architectural and engineering design factors and/or architectural and engineering analysis oversights. It is imperative that more thorough analysis be performed on future work to avoid future increases in planned cost. Further, please provide quarterly reports to facilitate better accounting of SAFE Project funding obligations.

- 2. The eleven change orders, cited in the referenced memorandum, appear to fall into one or both of the categories, cited above. Inadequate analysis of Headquarters Building facilities and inaccurate architectural and engineering drawings apparently are the causes of most of these changes. As a result, the customer (NFAC) is required to provide indemnity funds for oversights of RECD, GSA, the architect and construction contractor. This procedure places a requirement for elastic funding which is not consistent with the budget process.
- 3. While unforeseen changes are apt to be required in an engineering and construction effort, change orders that result from an unsatisfactory design review process, prior to the construction contract bid and solicitation, should not be considered the responsibility of the customer. It would be expected that normal contingency provisions would cover infrequent occurences of unforeseen changes.

Approved For Release 2005/08/03: CIA-RDP86-84019R000200050026-1

- 4. In summary, our analysis of the referenced memorandum indicates that inadequate planning and analysis has led to an inordinate number of change orders and additional costs borne by the customer. It does not seem reasonable that the customer should be obligated to provide resources for this purpose. RECD and/or GSA should be obligated to fund for changes that are the result of their oversights.
- 5. It is requested that quarterly reports on change order activities and costs be provided so that we can better account for SAFE Project renovation funding. Further, please take actions to obtain funds from other than SAFE sources for changes that are the result of revisions not requested by the customer.

STAT

	Appreducting Rep	easra #500/08/035L0#A-F	Date RDP86-01019R	000200050
	TO: (Name, office symbolic building, Agency/Po	ol, room number, ist)	Initials	Date
TAT	1.			
17(1	2	7	41	-
	3	A	cmad	
	4.			
	5.			
	Action	File	Note and Retu	urn
	Approval	For Clearance	Per Conversat	tion
	As Requested	For Correction	Prepare Reply	· · · · · · · · · · · · · · · · · · ·
	Circulate	For Your Information	See Me	
	Comment	Investigate	Signature	
	Coordination	Justify		
,				^
	CHAWGE, CHAWGE, RESPONS		XOS FOT XOSTIZUCI	ZEACH
STAT	REGIEW CHAWGE, REGPOWS AWD COW	PERPAICE CO ES TO UNE UNTS TO D THE UNITS TO D THE	XOS FOTO WSTZUCT D/L A5 s, concurrences, c	ZEACH 7UÊ

STAT

building, Agency/Post)	oom number,	Initials	Date
	SPA AN ANNICOMPANIA O MANDO-N	-	V-1000000000000000000000000000000000000
	Anni a-damentus competitura		
g 			
			:
) Santa di distributa di distributa di santa di s	and the state of t	- Anna and an anna an a	
Action	File	fvote and Retu	וווי
Approval	For Clearance	Per Conversat	tion
As Requested	For Correction	Prepare Reply	
Circulate	For Your Information	See Me	
Comment	Investigate	Signature	
Coordination EMARKS	Justify	Sprage of State Aggregate Angles and Comment State State	
HAVE ALPEA	DETAIL THE TO	EBTO	
	VEIGHT ITTE K	_	
•		(
• -	KE ORDER 11	ù respo)WSE
EACH CHAN	MEMORAN MEMORAN	sturi. U	K W
EACH CHAN	MEMORAN MEMORAN	sturi. U	K W
EACH CHANS TO DEOVIS	HTION NOT 30	JUUU.U COMME	Se w wrs
EACH CHAND TO LASO PROVIDED IN THE SIMPLE	MEMOREAN MEMORAN HTTO WOLTH	U'. WWCIL COMME 125W351	K W WTS TED,
EACH CHAND TO LAND PROVIDENCE ON THE SHOULD BE	HTION NOT 30	COMME COMME TEQUES WE HEB!	K W WTS TED, TEVI
EACH CHAND TO LAND PROVIDENCE ON THE SHOULD BE	MEMORAN MEMORAN DE YOU WITH ATTEIZ, AS YOU WITH THE AEC DEADY WITHIN A S a RECORD of approvais, earances, and similar action	COMME COMME TEQUES WE HEB!	E W WT S TED, TEVI disposal

OPTICHAL FORM 41 (Rev. 7-76)
Prosprided by GSA
FPMR (41 CFN) 101-11.206

STAT

STAT

STAT

STAT

₹78.8.0P0:1973-0-261-647 3354

1 EO/OL SEEN 2 DD/L SEEN 3 D/L 4-27-81 4 C/RECD	
3 D/L 4-27-81	
5 EO/OL	
6 DD/L	
ACTION DIRECT REPLY PREPARE REPLY	
APPROVAL DISPATCH RECOMMENDATION	
COMMENT FILE RETURN	
CONCURRENCE INFORMATION SIGNATURE	
memorandum fromThanks: 4-27-81	
FOLD HERE TO RETURN TO SENDER	
FROM: NAME, ADDRESS AND PHONE NO. DATE	
UNCLASSIFIED CONFIDENTIAL SECRET	
FORE NO. 237 Use previous editions	

STAT

er isania. Onice Symbol. M	oom number,		9R000	
building, Agency/Post)	oom number,		Initials	Date
			Z	4/28
				Willia harari sa'asayangangan <u>saya kata</u>
Action	File	Note	and Retu	im
Approval	For Clearance		Conversat	
As Requested	For Correction	Prep	are Reply	·
Circulate	For Your Information	See		
Comment	Investigate	Sign	eture	
Coordination	Justify			
I don't sen	all even s	eer	na	Suc
a negative	destimanis	<u>e</u> .	_ d	lran
a negative like to see a releva _	testimoris elet of the ef me are	e. Ca	- of hony	lran e taj a
a negatives like to see of relevant	testimoris elet of the ef me are Think me ?	e co	hany will	tram e ty a Zh
like to see of hard and hard were me	testimoris elet of the ef me are	e co	hany will	tram ty a The

Approved For Release 2005/08/03 : CFTINAL FORM 19R 000200030026-1

Phone No.

STAT